


NadiNet weekly risk brief — Jamuna, Kazipur to Chauhali reach

Issued after the Sentinel-1 pass of **2024-05-19**. Horizon: next 28 days. Risk = calibrated probability that a 200 m bank segment loses at least 40 m of land.

Advisory decision support. The absence of an alert does not mean a bank is safe. Public warnings are issued under an official's authority.

#	Segment	Bank	Lat, Lon	Risk	Latest pass	Why (model reasons)
1	W-54300	West bank	24.3886, 89.7410	83%	—	River stage is typical of high-erosion periods; Bank sits on an outer bend / in a recess
2	W-82900	West bank	24.1418, 89.6740	78%	—	River stage is typical of high-erosion periods; Bank sits on an outer bend / in a recess
3	E-21100	East bank	24.6888, 89.7648	78%	—	River stage is typical of high-erosion periods; Bank sits on an outer bend / in a recess
4	E-79500	East bank	24.1933, 89.8198	78%	—	Bank sits on an outer bend / in a recess; typical of high-erosion periods
5	W-54100	West bank	24.3903, 89.7418	67%	—	River stage is typical of high-erosion periods; Monsoon season
6	W-54500	West bank	24.3870, 89.7401	62%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
7	E-79700	East bank	24.1918, 89.8208	56%	—	Bank sits on an outer bend / in a recess; typical of high-erosion periods
8	W-83300	West bank	24.1384, 89.6728	56%	—	River stage is typical of high-erosion periods; Monsoon season
9	W-83500	West bank	24.1367, 89.6722	56%	—	River stage is typical of high-erosion periods; Monsoon season
10	E-20900	East bank	24.6898, 89.7632	56%	—	River stage is typical of high-erosion periods; Bank sits on an outer bend / in a recess
11	E-20700	East bank	24.6908, 89.7615	38%	—	River stage is typical of high-erosion periods; Monsoon season
12	W-70100	West bank	24.2519, 89.7069	38%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
13	W-83100	West bank	24.1401, 89.6734	38%	—	River stage is typical of high-erosion periods; Monsoon season
14	E-56700	East bank	24.3931, 89.8054	38%	—	River stage is typical of high-erosion periods; Monsoon season
15	E-63900	East bank	24.3285, 89.8124	38%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
16	W-70300	West bank	24.2501, 89.7071	38%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
17	E-19700	East bank	24.6961, 89.7536	38%	—	River stage is typical of high-erosion periods; Monsoon season
18	E-65300	East bank	24.3159, 89.8130	32%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
19	W-28500	West bank	24.6039, 89.6601	30%	—	River stage is typical of high-erosion periods; Little recent retreat, but the recent pattern still raises risk
20	E-68500	East bank	24.2881, 89.8051	30%	—	Monsoon season; Little recent retreat, but the recent pattern still raises risk



Measured on 2023–2025 hindcasts: on average 42% of the top 20 segments lost at least the threshold within 28 days, versus 4% for 'it eroded recently' (persistence); difference +38.2% (95% CI +30.6% to +46.7%).

Tiers: **Watch** = in this top-20 list. **Warning** = high risk plus retreat on the latest pass; it reaches households only after an official approves it on the dashboard. Raw risk maps stay with officials and partners; public views are aggregated to union level.

Data: Copernicus Sentinel-1 GRD (ESA), descending track 150, ~05:56 local time; banks traced on 10 m water masks. Reasons describe what the model used, not proven causes. Segments not seen on the latest pass carry no forecast.